COMPLETION REPORT

1. NAME OF WORK : Construction of Primary school at Shettyhalli, in Ward no. 12, in SSD

2. Sanctioned Estimate No. & Date :

3. Head of account which is chargeable : P-1777

4. Entrustment order No. & DT :

5. Name of contractor : Sri. Ashoka

6a. Time stipulated for completion of work : 180 days

b. Delay in execution of work : —

7. Measurement recorded in : M.B No. 833/2013-14
Page No. 83237/2 to 83265/1

8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On: : M.B No. 833/2013-14
Page No. 83237/2 to 83265/1

9. Name of the office / official Incharge of the work : Asst. Ex. Engineer Shettihalli

10. a) Asst. Eng/Junior Eng. : Ravi. N.K.

b) Asst. Exe. Engineer : Ramachandramurthy

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
49.99	44.00	—	5.89

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi.N.K. 31/1/14

ASST. ENGINEER

ASST. EXE. ENGINEER

ಕಾರ್ಯಪಾಲಕರ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು-57.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು.